



Issues Requiring more Studies



- **TBID calibration:**
 - **Move target out**
- **Polarity change:**
 - **Understand different muon signals**
- **Muon detectors:**
 - **linearity effects with high intensity**

- **Alignment of beam with respect to target and horn**
 - **Might need to be done regularly (every month)**



The CNGS Reflector



Water distribution

Outer conductor


Inner conductor

Drain tube

Support and alignment
frame


Transport chassis

Drain connections $\times 5$





Leaking Drain Connection







New Design for Drain Connection



CNGS Reflector Leak Review Meeting with AB, TS and RP experts, held on 29 Nov 06

Improvements of new design:

- **Second welded bellows**
 - Absorb better any misalignment errors
- **Water and vapour tightness maintained**
 - tightening the ceramic between flanges with bolts
- **Brazing is avoided**
- **Rigorous QA during assembly**
 - Tracing of equipment and record history





Next Steps



Tests

- **First Prototype of drain connection delivered end this week**
- **Mounting prototype on spare horn**
- **Transport to BA7**
- **Perform tests with spare horn, starting Week 6:**
 - ➔ **Electrical tests: double pulse, 150kA**
 - ➔ **Vibration measurements on old drain connection**
 - **Understand stress/displacement**
 - **Free/fix connector**
 - ➔ **Vibration measurements on new drain connection**
 - **Validation of new design**

Repair

- **Radiation Issues**
 - ➔ **Careful dose planning needed**
- **Repair is not trivial**

- All drain connections: (3 x 5 + spares)**
 - ➔ **Ceramic: ordered (6 weeks delivery)**
 - ➔ **Flanges + bellows: delivery end March**



Reflector Repair Schedule




Most optimistic scenario!
No contingency...

Draft

Start testing with spare horn in BA7
(nominal conditions: current / water)



Start repair work for reflector



Start repair work for horn

Horn/reflector ready for beam




Repair Procedure



- **The top and side shielding blocks are removed with crane**
 - for the horn everything can be done remotely
 - for the reflector the side shielding requires manual intervention
- **Repair cannot be done in the beam position of the reflector (horn)**
 - access is limited
 - radiation levels higher inside the shielding
- **The reflector and horn moved to upstream area of the target chamber**
 - sufficient space available
- **Chariot foreseen for the horn transport can be used as pedestal during the works**
- **Outer conductor part of reflector/horn has to be disconnected from the bottom chassis**
 - bellows flexibility not sufficient to remove ceramic pieces.


TSG4
SERVICE

Repair Location





CNGS Horns: Other Possible Weak Points




- **Water inlet bellows**

- Thin stainless steel foil brazed on ceramic sleeve
- Thin foil brazed to water tube



- **Water sprayers**

- Double-walled → no leak when bellows failure
- **50% already replaced**





CNGS Perspectives for 2007



- **Repair of Reflector and Horn ongoing**
 - **Finished by week 21 for SPS Physics Start-Up**
...if everything goes well!!
- **2 weeks needed to complete the setting up schedule of October 2006 of the CNGS primary & secondary beam.**
 - **Understand polarity change, muon detector linearity, etc...**
- **MD slots during the run needed for the Secondary Beam Line**